

BUILDING & PERMITTING OFFICE

Department: Citrus County Building Division (Growth Management Department)

Address: 3600 W. Sovereign Path, Suite 111, Lecanto, FL 34461

Phone: 352-527-5310

Permits website: https://www.citruscounty.gov/departments/growth_management/building/index.php

Code of ordinances: https://library.municode.com/fl/citrus_county/codes/code_of_ordinances

MANUFACTURED HOME NOTES

- Building Division issues manufactured/mobile home permits as a distinct permit type alongside building, electrical, gas, mechanical, and plumbing permits
- Office hours 8:00 am to 4:00 pm; residential permitting info page maintained separately on the Growth Management site

Florida: installations follow FS 320 and Rule 15C-1/15C-2 (DHSMV) with licensed installers and installation decals; county building permits, tie-down and wind-zone compliance apply. Coastal counties may require Wind Zone II/III homes.



Citrus County Building Division

3600 W Sovereign Path

Lecanto, FL 34461

P: 352-527-5310

Permit@citruscounty.gov

Manufactured/Mobile Home Installation Information

Date:

Building Permit #

Site Address:

Street

City

State

Zip

Manufacturer's Name:

Date Manufactured:

Model:

Year:

Serial Number:

Wind Zone Design of M/H:

Number of Sections:

Width:

Length:

Site Preparations Information:

Debris and organic material removal

compacted fill

pg. #

Water drainage: natural swale

pad other

pg. #

Foundation Information:

Soil load bearing capacity:

(or assumed 1000 psf)

pg. #

Footing type: poured in place

portable

pg. #

Footing size and thickness:

I-beam or main rail piers:

single tiered

double interlocked

pg. #

Size of piers:

placement:

o.c.

pg. #

Perimeter blocking size:

placement:

o.c.

pg. #

Ridge beam/center line support blocking: size/#:

pg. #

Ridge beam support footer: size

number

pg. #

Special pier blocking required: (fireplace, bay window, etc) yes no

pg. #

Fasteners:

Roofs: type and size

spacing

o/c

pg. #

End walls: type and size

spacing

o/c

pg. #

Floors: type and size

spacing

o/c

pg. #

Mating of multiple units: mating gasket

type used

pg. #

Anchoring:

Test probe torque value

(275 in. lbs. or less = 5 ft. anchor)

Anchors: type: 4725 ultimate load

6000 ultimate load

pg. #

Height of unit: (top of foundation or footer to bottom of frame)

pg. #

Number of frame ties: (each beam) spacing: o/c

pg. #

Number of sidewall/over roof anchors:

pg. #

Number of centerline anchors:

number of stabilizer devices:

Number of end wall anchors:

pg. #

Vents and Access are required for solid skirting: (1 s.f. per 150 s.f. of floor area)

Number of vents:

Size of vents:

Size of access:

pg. #

I certify that the information provided above meets the minimum requirements of Rule 15C-1.

Installer's License #

Installer's Name:

(Print)

Installer's Signature: